

Santa Rosa Island Authority
Engineer's Report
August 09, 2017

<u>Projects</u>	<u>Budget</u>	<u>Funding Source</u>	<u>Schedule</u>
RESTORE Assist. And Presentation	\$ 7,000 (e)	SRIA	On-Going
Little Sabine Bay Channel Extension	\$ 40,000 (e)	SRIA	Summer 2018
Park West Soundside Pavilions	\$ 50,000 (c)	SRIA	Summer 2017
Pensacola Beach – Playgrounds	\$ 40,000 (e)	SRIA	Summer 2017
Pensacola Beach Multi-Use Paths	\$ 70,000 (e)	SRIA	Summer 2017

Narratives

RESTORE Assistance and Presentation

No action on this item during the current period.

Little Sabine Bay Channel Extension

Pre-application meetings have been held with FDEP and USACE staff. Permit plans have been produced and are being discussed with FDEP staff. An environmental resource permit application will be submitted for dredging operations once pre-application discussions with FDEP are complete.

Park West Sound Side Pavilion Structural Plan Updates for Construction

Final construction plans have been submitted to SRIA staff.

Pensacola Beach Playgrounds and Interactive Splash Pad

Topographic surveys have been completed and construction documents are being produced. Improvements will take place at Harry Gowens Park, Cowley Park and Park West (North).

Pensacola Beach Multi-Use Path Restoration – Phase 1

Survey activities have initiated for a topographic survey along the multi-use path from Avenida 10 to Parking Lot D. A change in scope was initiated by SRIA to extend the path restoration from Avenida 10 westward to the core area. Design estimates for the path extension are in process.

(c) = Construction Budget
(e) = Engineering Budget
BF = Beautification Fund

SRIA = Santa Rosa Island Authority
ECUA = Emerald Coast Utilities Authority
TBD = To Be Determined

K:\212 SRIA\21201.84\reports\2017\SRIA Engineer Report 8-09-2017.docx