

**Santa Rosa Island Authority**  
Engineer's Report  
June 14, 2017

<u>Projects</u>	<u>Budget</u>	<u>Funding Source</u>	<u>Schedule</u>
RESTORE Assist. And Presentation	\$ 7,000 (e)	SRIA	On-Going
Dune Walkovers	\$ 1,103,050 (c)	SRIA	Complete
Sabine Stormwater Improvements	\$ 162,000 (c)	SRIA	Complete
Little Sabine Bay Channel Extension	\$ 40,000 (e)	SRIA	Spring 2018
Baby Beach – Sharp Point Nourishment	\$ 180,461 (c)	SRIA	Complete
Park West Soundside Pavilions	\$ 50,000 (c)	SRIA	Summer 2017
Pensacola Beach – Playgrounds	\$ 40,000 (e)	SRIA	Summer 2017
Pensacola Beach Multi-Use Paths	\$ 70,000 (e)	SRIA	Summer 2017

**Narratives**

**RESTORE Assistance and Presentation**

No action on this item during the current period.

**Dune Walkovers**

All 11 walkovers have been accepted and are open to the public. As-built drawings have been provided by the contractor and record drawings are anticipated to be complete and submitted to FDEP for permit certification by the end of July 2017.

**Little Sabine Bay Stormwater System Improvements**

This project is substantially complete. Punch-list items have been corrected. Project close-out is anticipated by the end of July 2017.

**Little Sabine Bay Channel Extension**

Pre-application meetings have been held with FDEP and USACE staff. Permit plans have been produced and are being discussed with FDEP staff. An environmental resource permit application will be submitted for dredging operations once pre-application discussions with FDEP are complete.

**Baby Beach – Sharp Point Nourishment Project**

The project is substantially completed. Punch-list items have been corrected. Project close-out is anticipated by the end of July 2017.

**Park West Sound Side Pavilion Structural Plan Updates for Construction**

Final construction plans have been submitted to SRIA staff.

Santa Rosa Island Authority  
Engineer's Report  
Page 2 of 2  
July 14, 2017

**Pensacola Beach Playgrounds and Interactive Splash Pad**

Survey activities have initiated and are expected to be complete in July for the initial concepts of the splash pad area and playground equipment. Improvements will take place at Harry Gowens Park, Cowley Park and Park West (North).

**Pensacola Beach Multi-Use Path Restoration – Phase 1**

Survey activities have initiated for a topographic survey along the multi-use path from Avenida 10 to Parking Lot D. A change in scope was initiated by SRIA to extend the path restoration from Avenida 10 westward to the core area. Design estimates for the path extension are in process.

(c) = Construction Budget  
(e) = Engineering Budget  
BF = Beautification Fund

SRIA = Santa Rosa Island Authority  
ECUA = Emerald Coast Utilities Authority  
TBD = To Be Determined

*K:\212 SRIA\21201.84\reports\2017\SRIA Engineer Report 7-12-2017.docx*