

Santa Rosa Island Authority
Engineer's Report
January 10, 2018

<u>Projects</u>	<u>Budget</u>	<u>Funding Source</u>	<u>Schedule</u>
RESTORE Assist. And Presentation	\$ 7,000 (e)	SRIA	On-Going
Little Sabine Bay Channel Extension	\$ 40,000 (e)	SRIA	Summer 2018
Pensacola Beach – Playgrounds	\$ 40,000 (e)	SRIA	Winter 2017
Pensacola Beach Multi-Use Paths	\$ 125,000 (e)	SRIA	Winter 2017
Phase 2 Dune Walkovers Project	\$ TBD	SRIA	Spring 2018

Narratives

RESTORE Assistance and Presentation

No action on this item during the current period.

Little Sabine Bay Channel Extension

Final application documents and fees have been submitted to the FDEP and USACE. An FDEP permit has been issued and the USACE permit is awaiting a biological assessment.

Pensacola Beach Playgrounds and Interactive Splash Pad

Design has been substantially completed. Playground equipment has been ordered and installation is expected to be completed by spring of 2018.

Pensacola Beach Multi-Use Path Restoration – Phase 1

Design is underway for the multi-use path from the Fort Pickens intersection to Parking Lot D on Via De Luna. Designers are coordinating efforts with ECUA to reduce utility conflicts during construction.

Phase 2 Dune Walkovers Project

A task order has been submitted to SRIA staff for the design and permitting of the second phase of dune walkover replacements on the Gulf side of Pensacola Beach. Services will begin once BDI receives an executed task order. Construction activities will take place outside of the turtle nesting season.

(c) = Construction Budget
(e) = Engineering Budget
BF = Beautification Fund

SRIA = Santa Rosa Island Authority
ECUA = Emerald Coast Utilities Authority
TBD = To Be Determined

K:\212 SRIA\21201.84\reports\2018\SRIA Engineer Report 01-10-2018.docx