

## Santa Rosa Island Authority

Engineer's Report  
February 14, 2018

<u>Projects</u>	<u>Budget</u>	<u>Funding Source</u>	<u>Schedule</u>
RESTORE Assist. And Presentation	\$ 7,000 (e)	SRIA	On-Going
Little Sabine Bay Channel Extension	\$ 40,000 (e)	SRIA	Summer 2018
Pensacola Beach – Playgrounds	\$ 40,000 (e)	SRIA	Winter 2017
Pensacola Beach Multi-Use Paths	\$ 125,000 (e)	SRIA	Winter 2017
Phase 2 Dune Walkovers Project	\$ TBD	SRIA	Spring 2018

### Narratives

#### **RESTORE Assistance and Presentation**

No action on this item during the current period.

#### **Little Sabine Bay Channel Extension**

Final application documents and fees have been submitted to the FDEP and USACE. An FDEP permit has been issued and the USACE permit is awaiting a biological assessment. SRIA staff executed an add services task order for BDI to modify the Quietwater Beach Nourishment permits which will allow acceptable spoil materials to be used for the nourishment of Quietwater Beach.

#### **Pensacola Beach Playgrounds and Interactive Splash Pad**

Construction of the playground playsets is underway and, weather permitting, the contractor anticipates completing the installation by Feb. 9, 2018.

#### **Pensacola Beach Multi-Use Path Restoration – Phase 1**

Design is underway for the multi-use path from the Fort Pickens intersection to Parking Lot D on Via De Luna. Designers are coordinating efforts with ECUA to reduce utility conflicts during construction.

#### **Phase 2 Dune Walkovers Project**

A task order has been submitted to SRIA staff for the design and permitting of the second phase of dune walkover replacements on the Gulf side of Pensacola Beach. Services will begin once BDI receives an executed task order. A narrative has been attached to this month's Engineer's Report for the Board to review.

(c) = Construction Budget  
(e) = Engineering Budget  
BF = Beautification Fund

SRIA = Santa Rosa Island Authority  
ECUA = Emerald Coast Utilities Authority  
TBD = To Be Determined

K:\212 SRIA\21201.84\reports\2018\SRIA Engineer Report 02-14-2018.docx