

Santa Rosa Island Authority

Engineer's Report

May 10, 2017

<u>Projects</u>	<u>Budget</u>	<u>Funding Source</u>	<u>Schedule</u>
RESTORE Assist. And Presentation	\$ 7,000 (e)	SRIA	On-going
Dune Walkovers	\$ 1,103,050 (c)	SRIA	June 2017
Little Sabine Bay Channel Extension	\$ 40,000 (e)	SRIA	Spring 2018
Baby Beach – Sharp Point Nourishment	\$ 180,461 (c)	SRIA	May 2017
Park West Soundside Pavilions	\$ 50,000 (c)	SRIA	July 2017

Narratives

RESTORE Assistance and Presentation

No action on this item during the current period.

Dune Walkovers

Dune Walkovers 4, 5, 7, 9 and 11 have been completed and opened up to the public. The contractor is completing construction of walkovers 1, 2, 3, 6, 8, and 10. The remaining construction is anticipated to be complete by mid-June, 2017.

Little Sabine Bay Channel Extension

Pre-application meetings have been held with USACE staff. Permit plans have been produced and are being discussed with FDEP staff. An environmental resource permit application will be submitted for dredging operations once pre-application discussions with FDEP are complete.

Baby Beach – Sharp Point Nourishment Project

The project is underway and anticipated to be substantially completed by mid-May, 2017.

Park West Sound Side Pavilion Structural Plan Updates for Construction

Final construction plans have been submitted to SRIA staff.

(c) = Construction Budget

(e) = Engineering Budget

BF = Beautification Fund

SRIA = Santa Rosa Island Authority

ECUA = Emerald Coast Utilities Authority

TBD = To Be Determined

*K:\212 SRIA\21201.84\reports\2017\SRIA Engineer Report 5-10-2017.docx
revised 05/10/2017 CD@SRIA*

NOTE: All projects are managed by BDI, the engineering consultants for SRIA. Please direct all questions to Jeff Huggins or Michael Langston @ 850.438.9661.

The capital improvement projects report will be updated monthly.