

Santa Rosa Island Authority

Engineer's Report
November 8, 2017

<u>Projects</u>	<u>Budget</u>	<u>Funding Source</u>	<u>Schedule</u>
RESTORE Assist. And Presentation	\$ 7,000 (e)	SRIA	On-Going
Little Sabine Bay Channel Extension	\$ 40,000 (e)	SRIA	Summer 2018
Pensacola Beach – Playgrounds	\$ 40,000 (e)	SRIA	Fall 2017
Pensacola Beach Multi-Use Paths	\$ 125,000 (e)	SRIA	Fall 2017
Quietwater Beach Hydrographic Survey	\$ 5,400 (e)	SRIA	Fall 2017
Casino Beach Preservation Boundary	\$ 4,800 (e)	SRIA	Fall 2017

Narratives

RESTORE Assistance and Presentation

No action on this item during the current period.

Little Sabine Bay Channel Extension

Final application documents and fees have been submitted to the FDEP and USACE for an Environmental Resource Permit.

Pensacola Beach Playgrounds and Interactive Splash Pad

Plans are substantially complete and being reviewed with SRIA staff.

Pensacola Beach Multi-Use Path Restoration – Phase 1

Survey activities have been completed and design is underway for the multi-use path from the Fort Pickens intersection to Parking Lot D on Via De Luna.

Quietwater Beach Hydrographic Survey

BDI received a task order from SRIA staff to complete a topographic and hydrographic survey of Quietwater Beach. The purpose of the survey was to determine an estimated volume of sand remaining from the 2013 nourishment project. The survey and report for this project are substantially complete and will be submitted to staff for review.

Casino Beach Preservation Area Boundary Survey

BDI received a task order from SRIA staff to perform a special purpose boundary survey on Casino Beach in order to establish legal descriptions for two (2) preservation areas located near the Pensacola Beach Gulf Pier and the Sherriff's office at Casino Beach. Field Surveys have been completed and legal descriptions are being prepared for SRIA staff review.

(c) = Construction Budget
(e) = Engineering Budget
BF = Beautification Fund

SRIA = Santa Rosa Island Authority
ECUA = Emerald Coast Utilities Authority
TBD = To Be Determined

K:\212 SRIA\21201.84\reports\2017\SRIA Engineer Report 11-8-2017.docx